

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																				
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Oregon-LA-04-04-22	Reconstruction of Oregon Ave NW Look-Ahead Schedule	326	31-Mar-22	26-May-22	28-Jan-20		31-Jan-22	29-Mar-22																																
Oregon-LA-04-04-22.1	PRE-CONSTRUCTION PHASE	0																																						
Oregon-LA-04-04-22.2	PROJECT MILESTONES	6	01-Apr-22	07-Apr-22			28-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.3	CONSTRUCTION PHASE	315	01-Apr-22	12-Apr-22	04-Nov-20		15-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.3.7	Change Orders, Article 3 Directives and Additional Work	0																																						
Oregon-LA-04-04-22.3.7.1	Emergency Resurfacing b/w Military Rd & Horse Stable Rd	0																																						
Oregon-LA-04-04-22.3.1	PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)	0																																						
Oregon-LA-04-04-22.3.1.1	Phase 1A (Eastern Half b/w Beech St & Western Ave NW)	0																																						
Oregon-LA-04-04-22.3.1.2	Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)	0																																						
Oregon-LA-04-04-22.3.1.3	Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)	0																																						
Oregon-LA-04-04-22.3.1.4	Phase 1B (Western Half b/w Beech St & Western Ave NW)	0																																						
Oregon-LA-04-04-22.3.1.5	Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)	0																																						
Oregon-LA-04-04-22.3.1.6	Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)	0																																						
Oregon-LA-04-04-22.3.1.7	Phase 1C (Northern Half of Western Ave)	0																																						
Oregon-LA-04-04-22.3.2	PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)	0																																						
Oregon-LA-04-04-22.3.2.1	Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)	0																																						
Oregon-LA-04-04-22.3.2.2	Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)	0																																						
Oregon-LA-04-04-22.3.2.3	Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)	0																																						
Oregon-LA-04-04-22.3.2.4	Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)	0																																						
Oregon-LA-04-04-22.3.3	PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)	201	01-Apr-22	12-Apr-22	09-Jun-21		15-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.3.3.2	Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)	0																																						
Oregon-LA-04-04-22.3.3.3	Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersector)	0																																						
Oregon-LA-04-04-22.3.3.4	Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)	0																																						
Oregon-LA-04-04-22.3.3.5	Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersecti)	0																																						
Oregon-LA-04-04-22.3.3.6	Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oreg)	0																																						
Oregon-LA-04-04-22.3.3.7	Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oreg)	0																																						
Oregon-LA-04-04-22.3.3.1	Phase 3A (Bridge Reconstruction of Pinehurst Branch)	201	01-Apr-22	12-Apr-22	09-Jun-21		15-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.3.3.1.1	Bridge Work	89	01-Apr-22	11-Apr-22	01-Nov-21		15-Mar-22	28-Mar-22																																
P3A-B-1150	North & South Approach Slabs F,R & P Concrete	5	01-Apr-22	06-Apr-22	01-Apr-22		15-Mar-22	19-Mar-22	15%																															
P3A-B-1180	Bridge Parapet F,R & P Concrete	7	01-Apr-22	06-Apr-22	30-Mar-22		16-Mar-22	21-Mar-22	40%																															
P3A-B-1190	Install Bridge Metal Railing	5	06-Apr-22	11-Apr-22			21-Mar-22	26-Mar-22	0%																															
P3A-B-1210	Bridge Stone Work	10	01-Apr-22	04-Apr-22	01-Nov-21		25-Mar-22	28-Mar-22	75%																															
Oregon-LA-04-04-22.3.3.1.2	Utility Work & Civil Work	22	06-Apr-22	12-Apr-22	09-Jun-21		21-Mar-22	28-Mar-22																																
P3A-SW-10:	Install Electric Manholes, Conduits, and Concrete Enclosures (3A)	12	06-Apr-22	07-Apr-22	09-Jun-21		21-Mar-22	23-Mar-22	85%																															
P3A-SW-10:	Install Retaining Walls 4 & 5	7	08-Apr-22	08-Apr-22	12-Oct-21		23-Mar-22	23-Mar-22	95%																															
P3A-SW-10:	Install Bioretention Planters, Bioswale, and Trench Drains (3A)	8	08-Apr-22	12-Apr-22	20-Oct-21		23-Mar-22	28-Mar-22	50%																															
Oregon-LA-04-04-22.3.3.8	Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Drive)	10	01-Apr-22	01-Apr-22	15-Jun-21		22-Mar-22	22-Mar-22																																
P3E-1070	Install Retaining Wall No. 3, Stone Faced Coping, Stockade Wood Fence	10	01-Apr-22	01-Apr-22	15-Jun-21		22-Mar-22	22-Mar-22	90%																															
Oregon-LA-04-04-22.3.4	Traffic & Streetlight Work	14	01-Apr-22	05-Apr-22	04-Nov-20		24-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.3.5	Paving, Line Stiping, Signage, and Miscellaneous Work	144	02-Apr-22	07-Apr-22	24-Jun-21		22-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.3.6	Landscape Work	7	01-Apr-22	07-Apr-22	27-Oct-21		21-Mar-22	28-Mar-22																																
Oregon-LA-04-04-22.4	LUMPSUM ITEMS (Non-Construction)	0																																						
Oregon-LA-04-04-22.5	POST-CONSTRUCTION PHASE	3	25-May-22	26-May-22	29-Mar-21		28-Mar-22	29-Mar-22																																
Oregon-LA-04-04-22.6	Delays, Additional Work, and Changes	73	31-Mar-22	23-May-22	28-Jan-20		31-Jan-22	28-Mar-22																																
Oregon-LA-04-04-22.6.1	Additional Asphalt Work	0																																						
Oregon-LA-04-04-22.6.2	Phase 1 MOT Revision	0																																						
Oregon-LA-04-04-22.6.3	PEPCO Work	0																																						
Oregon-LA-04-04-22.6.4	Culvert Issue (Oregon Ave & Bingham Dr)	60	31-Mar-22	23-May-22	22-Jul-21		31-Jan-22	26-Mar-22																																

- Remaining Level ...
- Actual Level of Ef...
- Actual Work
- Remaining Work
- Critical Remainin...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 04-04-22)
Oregon-LA-04-04-22
1 of 2

2 Week Anticipated Schedule

Update 04/06/22

		Rev 0																		
ACTIVITY	ACTIVITY ID	4/4	4/5	4/6	4/7	4/8	4/9	4/11	4/12	4/13	4/14	4/15	4/16	4/18	4/19	4/20	4/21	4/22	4/23	
		M	T	W	Th	F	S							M	Tu	W	Th	F	S	
West Side Parapet	P3A-B-1180			Pour			Make-Up Day						Make-Up Day							Make-Up Day
West Side Parapet Terminal Wall	P3A-B-1180						Make-Up Day	Pour					Make-Up Day							Make-Up Day
Approach Slab North Side	P3A-B-1150			Pour			Make-Up Day						Make-Up Day							Make-Up Day
Approach Slab South Side	P3A-B-1150						Pour						Make-Up Day							Make-Up Day
Wall 5 Drain	P3A-SW-1040						Make-Up Day						Make-Up Day							Make-Up Day
Deck Grooving (Scheduled on April 28, 2022)	P3A-B-1200						Make-Up Day						Make-Up Day							Make-Up Day
																	LEGEND H Holiday N No Work			