

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q							
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
DCKA-2019-LA10-07-20 Reconstruction of Oregon Ave NW (Look-Ahead I																									
DCKA-2019-LA10-07-20.1 PRE-CONSTRUCTION PHASE																									
DCKA-2019-LA10-07-20.2 PROJECT MILESTONES																									
MIL-1010	Finish Phase 1	0		07-Oct-20				19-Aug-20	0%	▼ 15-Oct-20, DCKA-2019-LA10-07-20.2 PROJECT MILESTONES															
MIL-1180	Start Landscape Work	0	15-Oct-20					03-Nov-21	0%	◆ Finish Phase 1 ◆ Start Landscape Work															
DCKA-2019-LA10-07-20.3 CONSTRUCTION PHASE																									
DCKA-2019-LA10-07-20.3.7 Change Orders, Article 3 Directives and Additional Work																									
DCKA-2019-LA10-07-20.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																									
DCKA-2019-LA10-07-20.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																									
DCKA-2019-LA10-07-20.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																									
DCKA-2019-LA10-07-20.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-LA10-07-20.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-LA10-07-20.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																									
DCKA-2019-LA10-07-20.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-LA10-07-20.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																									
DCKA-2019-LA10-07-20.3.1.7 Phase 1C (Northern Half of Western Ave)																									
DCKA-2019-LA10-07-20.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																									
DCKA-2019-LA10-07-20.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																									
P2A-1020	Install Electric Manholes, Conduits, and Concrete Enclosures (Sta. 170+00 to Military Rd)	15	07-Oct-20	16-Oct-20	20-Aug-20		22-Aug-20	02-Sep-20	50%	▶▶▶ 31-Oct-20, DCKA-2019-LA10-07-20.3.2 PHASE 2															
P2A-1030	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Northampton St)	6	07-Oct-20	07-Oct-20	24-Aug-20		19-Aug-20	19-Aug-20	95%	▶▶▶ 31-Oct-20, DCKA-2019-LA10-07-20.3.2.1 Phase 2A															
P2A-1040	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Northampton St to Military Rd)	8	07-Oct-20	07-Oct-20	24-Aug-20		02-Sep-20	02-Sep-20	95%	■ CPDC 5 (OA), OMNI 1 (OA)															
P2A-1050	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes, Outfall #1, 2, & 3 (Moreland Pl to Military Rd)	9	07-Oct-20	07-Oct-20	26-Aug-20		02-Sep-20	02-Sep-20	95%	■ CPDC 1 (OA)															
P2A-1060	Install Catch Basins, Basin-Connect & Sewer Pipes, Manholes (Sta. 108+00 to Military Rd)	9	07-Oct-20	07-Oct-20	26-Aug-20		02-Sep-20	02-Sep-20	95%	■ CPDC 2 (OA)															
P2A-1070	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances (Sta. 11+68 to 7+70)	6	07-Oct-20	07-Oct-20	23-Sep-20		02-Sep-20	02-Sep-20	95%	■ OMNI 1 (OA)															
P2A-1080	Roadway Excavation, Install Geotextile, Aggregate (Rittenhouse St to Moreland Pl)	9	07-Oct-20	16-Oct-20	29-Sep-20		19-Aug-20	27-Aug-20	25%	■ CPDC 3 (OA)															
P2A-1090	Roadway Excavation, Install Geotextile, Aggregate Base Base (Moreland Pl to Military Rd)	5	16-Oct-20	22-Oct-20			02-Sep-20	09-Sep-20	0%	■ CPDC 3 (OA), UCS 1 (OA)															
P2A-1100	Install PCC Curb, Gutter, Top Soil & Seed (Rittenhouse St to Moreland Pl)	7	07-Oct-20	16-Oct-20			19-Aug-20	27-Aug-20	0%	■ CPDC 3 (OA)															
P2A-1110	Install PCC Curb, Gutter, Top Soil & Seed (Moreland Pl to Military Rd)	8	16-Oct-20	26-Oct-20			27-Aug-20	09-Sep-20	0%	■ CPDC 3 (OA), CPDC 5 (OA)															
P2A-1120	Install Permeable Concrete Paver Type 2, Aggregates, Underdrains, Geotextile, Waterproof	7	16-Oct-20	24-Oct-20			29-Aug-20	09-Sep-20	0%	■ CPDC 1 (OA)															
P2A-1130	Install 8" HMA Base Course, 19mm (2A)	4	26-Oct-20	31-Oct-20			09-Sep-20	14-Sep-20	0%	■ CPDC 1 (OA)															
DCKA-2019-LA10-07-20.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																									
P2A1-1000	Install Watermain, Fire Hydrants, Gate Valves, Fittings & Appurtenances	1	07-Oct-20	07-Oct-20			09-Sep-20	10-Sep-20	0%	▼ 10-Oct-20, DCKA-2019-LA10-07-20.3.2.2 Phase 2A															
P2A1-1005	Roadway Excavation, Install Geotextile & Aggregate Base	1	08-Oct-20	08-Oct-20			10-Sep-20	11-Sep-20	0%	■ CPDC 4 (OA)															
P2A1-1010	Demolish Existing Pavement & Install Curb, and Gutter	1	09-Oct-20	09-Oct-20			11-Sep-20	12-Sep-20	0%	■ CPDC 4 (OA)															
P2A1-1020	Install 8" HMA Base Course, 19mm (2A-1)	1	10-Oct-20	10-Oct-20			12-Sep-20	14-Sep-20	0%	■ CPDC 4 (OA)															
DCKA-2019-LA10-07-20.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																									
DCKA-2019-LA10-07-20.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)																									
DCKA-2019-LA10-07-20.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)																									
DCKA-2019-LA10-07-20.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																									
DCKA-2019-LA10-07-20.3.3.1.1 Bridge Work																									
DCKA-2019-LA10-07-20.3.3.1.2 Utility Work & Civil Work																									
DCKA-2019-LA10-07-20.3.3.2 Phase 3B (Eastern Half b/w Rittenhouse St & Unicorn Lane NW)																									
DCKA-2019-LA10-07-20.3.3.3 Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)																									
DCKA-2019-LA10-07-20.3.3.4 Phase 3C (Western Half b/w Rittenhouse St & Unicorn Lane NW)																									
DCKA-2019-LA10-07-20.3.3.5 Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)																									
DCKA-2019-LA10-07-20.3.3.6 Phase 3D (Entire Roadway Section b/w Unicorn Lane & Oregon Knolls Dr)																									

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW (Look-Ahead Data Date: 10-07-20)

DCKA-2019-LA10-07-20

3-Week Look-Ahead © Oracle Corporation



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Gantt Chart																									
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q														
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
DCKA-2019-LA10-07-20.3.3.7 Phase 3E (Entire Roadway Section b/w Oregon Knolls Dr & Private Drivev		0								<div style="display: flex; justify-content: space-between;"> 23-Oct-20, DCKA-2019-LA10-07-20.3.4 Traffic & Streetlight Work ▼ </div> <div style="display: flex; justify-content: space-between;"> Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western Ave █ </div> <div style="display: flex; justify-content: space-between;"> Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood St █ </div>																									
DCKA-2019-LA10-07-20.3.4 Traffic & Streetlight Work		14	07-Oct-20	23-Oct-20			20-Sep-21	08-Oct-21		<div style="display: flex; justify-content: space-between;"> 13-Oct-20, DCKA-2019-LA10-07-20.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work ▼ </div> <div style="display: flex; justify-content: space-between;"> Pipe Sewer TV Inspection █ </div>																									
TR-1000	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Western Ave	7	07-Oct-20	15-Oct-20			20-Sep-21	29-Sep-21	0%																										
TR-1010	Remove Existing Streetlights & Install New Poles, Arm, Luminaires (Phase 1) Dogwood St	7	16-Oct-20	23-Oct-20			29-Sep-21	08-Oct-21	0%																										
DCKA-2019-LA10-07-20.3.5 Paving, Line Stiping, Signage, and Miscellaneous Work		5	07-Oct-20	13-Oct-20			30-Oct-21	05-Nov-21		<div style="display: flex; justify-content: space-between;"> 22-Oct-20, DCKA-2019-LA10-07-20.3.6 Landscape Work ▼ </div> <div style="display: flex; justify-content: space-between;"> Install Plants, Trees and Shrubs (Phase 1) █ </div>																									
PV-1070	Pipe Sewer TV Inspection	5	07-Oct-20	13-Oct-20			30-Oct-21	05-Nov-21	0%																										
DCKA-2019-LA10-07-20.3.6 Landscape Work		7	15-Oct-20	22-Oct-20			03-Nov-21	10-Nov-21																											
LS-1000	Install Plants, Trees and Shrubs (Phase 1)	7	15-Oct-20	22-Oct-20			03-Nov-21	10-Nov-21	0%																										
DCKA-2019-LA10-07-20.4 LUMPSUM ITEMS (Non-Construction)		10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21		<div style="display: flex; justify-content: space-between;"> Employee Training (000003) █ </div> <div style="display: flex; justify-content: space-between;"> Progress Photographs (108004) █ </div> <div style="display: flex; justify-content: space-between;"> Record Drawings and As-Built Drawings (108006) █ </div> <div style="display: flex; justify-content: space-between;"> Engineer's Field Facilities (108012) █ </div> <div style="display: flex; justify-content: space-between;"> Field Layout (108016) █ </div> <div style="display: flex; justify-content: space-between;"> Construction Lane Closing (612006) █ </div> <div style="display: flex; justify-content: space-between;"> Repair of Damaged Major Traffic Control Devices (612106) █ </div> <div style="display: flex; justify-content: space-between;"> Maintain Existing Traffic Signal During Construction (613234) █ </div> <div style="display: flex; justify-content: space-between;"> Payment to Traffic Signal Contractor for Connection (614991) █ </div> <div style="display: flex; justify-content: space-between;"> Payment PEPCO Connect, Discon, Inspection (614999) █ </div> <div style="display: flex; justify-content: space-between;"> Erosion and Sediment Control (618002) █ </div> <div style="display: flex; justify-content: space-between;"> Partnering (000511) █ </div>																									
LUMP-1000	Employee Training (000003)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1010	Progress Photographs (108004)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1020	Record Drawings and As-Built Drawings (108006)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1030	Engineer's Field Facilities (108012)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1040	Field Layout (108016)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1050	Construction Lane Closing (612006)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1060	Repair of Damaged Major Traffic Control Devices (612106)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1070	Maintain Existing Traffic Signal During Construction (613234)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1080	Payment to Traffic Signal Contractor for Connection (614991)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1090	Payment PEPCO Connect, Discon, Inspection (614999)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1100	Erosion and Sediment Control (618002)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
LUMP-1110	Partnering (000511)	10	07-Oct-20	05-Jan-22	16-Dec-19		16-Dec-19	04-Dec-21	0%																										
DCKA-2019-LA10-07-20.5 POST-CONSTRUCTION PHASE		0																																	

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW (Look-Ahead Data Date: 10-07-20)

DCKA-2019-LA10-07-20

3-Week Look-Ahead © Oracle Corporation

