

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Actual Start	Actual Finish	Late Start	Late Finish	Activity % Complete	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q								
										N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Oregon-LA-10-20-21 Reconstruction of Oregon Ave NW Look-Ahead Sched																												
Oregon-LA-10-20-21.1 PRE-CONSTRUCTION PHASE																												
Oregon-LA-10-20-21.2 PROJECT MILESTONES																												
MIL-1030	Finish Phase 2	0		01-Nov-21				04-Jun-21	0%	▼ 09-Nov-21, O ◆ Finish Phase 2																		
MIL-1050	Finish Modified Phase 3B & 3B-1	0		01-Nov-21				04-Nov-21	0%	◆ Finish Modified																		
MIL-1060	Start Modified Phase 3C & 3C-1	0	02-Nov-21				04-Nov-21		0%	◆ Start Modified																		
MIL-1070	Finish Modified Phase 3C & 3C-1	0		02-Nov-21				05-Nov-21	0%	◆ Finish Modified																		
MIL-1130	Finish Modified Phase 3C-2	0		20-Oct-21				04-Oct-21	0%	◆ Finish Modified																		
MIL-1140	Start Phase 3A	0	02-Nov-21				04-Jun-21		0%	◆ Start Phase 3A																		
MIL-1230	Finish Landscape Work	0		09-Nov-21				01-Dec-21	0%	◆ Finish Landsc																		
Oregon-LA-10-20-21.3 CONSTRUCTION PHASE																												
Oregon-LA-10-20-21.3.7 Change Orders, Article 3 Directives and Additional Work																												
Oregon-LA-10-20-21.3.7.1 Emergency Resurfacing b/w Military Rd & Horse Stable Rd																												
Oregon-LA-10-20-21.3.1 PHASE 1 (Oregon Ave b/w Beech St & Western Ave NW)																												
Oregon-LA-10-20-21.3.1.1 Phase 1A (Eastern Half b/w Beech St & Western Ave NW)																												
Oregon-LA-10-20-21.3.1.2 Phase 1A-1 (SE Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-10-20-21.3.1.3 Phase 1A-2 (NE Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-10-20-21.3.1.4 Phase 1B (Western Half b/w Beech St & Western Ave NW)																												
Oregon-LA-10-20-21.3.1.5 Phase 1B-1 (SW Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-10-20-21.3.1.6 Phase 1B-2 (NW Corner- Oregon Ave, Chesnut St & Wise Rd)																												
Oregon-LA-10-20-21.3.1.7 Phase 1C (Northen Half of Western Ave)																												
Oregon-LA-10-20-21.3.2 PHASE 2 (Oregon Ave b/w Military Rd & Rittenhouse St NW)																												
Oregon-LA-10-20-21.3.2.1 Phase 2A (Eastern Half b/w Military Rd & Rittenhouse St NW)																												
Oregon-LA-10-20-21.3.2.2 Phase 2A-1 (Eastern Half- Oregon Ave & Horse Stable Rd)																												
Oregon-LA-10-20-21.3.2.3 Phase 2B (Western Half b/w Military Rd & Rittenhouse St NW)																												
Oregon-LA-10-20-21.3.2.4 Phase 2B-1 (Island Modification - Oregon Ave & Clover Rd)										▼ 01-Nov-21, Ore																		
P2B1-1000	Demolish East Side Curb of Existing Island (Military Rd, Oregon Ave & Clover Rd)	7	20-Oct-21	28-Oct-21				22-May-21	02-Jun-21	0%	▼ 01-Nov-21, Ore ■ CPDC 1 (OA) ■ CPDC 1 (OA)																	
P2B1-1010	Install PCC Curb, Gutter, Restore Roadway, Install Directional Island	2	30-Oct-21	01-Nov-21				02-Jun-21	04-Jun-21	0%																		
Oregon-LA-10-20-21.3.3 PHASE 3 (Oregon Ave b/w Rittenhouse St & Beech St NW)																												
Oregon-LA-10-20-21.3.3.2 Modified Phase 3B (Eastern Half b/w Rittenhouse St & Tennyson St NW)																												
Oregon-LA-10-20-21.3.3.3 Modified Phase 3B-1 (Eastern Half - Oregon Ave & Bingham Dr Intersection)																												
Oregon-LA-10-20-21.3.3.4 Modified Phase 3C (Western Half b/w Rittenhouse St & Tennyson St NW)										▼ 02-Nov-21, Ore																		
MP3C-1020	Install Catch Basins, Basin-Connect & Sewer Pipes, and Manholes (Rittenhouse St to Tentr	12	02-Nov-21	02-Nov-21	21-Jun-21			04-Nov-21	04-Nov-21	98%	■ Install Catch Ba																	
MP3C-1060	Roadway Excavation, Install Geotextile, Aggregate Base (3C)	12	02-Nov-21	02-Nov-21	16-Jun-21			05-Nov-21	05-Nov-21	98%	■ Roadway Exca																	
MP3C-1070	Install PCC Curb, Gutter, and Wheelchair Ramps	8	02-Nov-21	02-Nov-21	18-Jun-21			05-Nov-21	05-Nov-21	97.99%	■ Install PCC Cu																	
MP3C-1100	Install 8" HMA Base Course, 19mm (3C)	4	02-Nov-21	02-Nov-21	13-Jul-21			05-Nov-21	05-Nov-21	98.02%	■ Install 8" HMA																	
Oregon-LA-10-20-21.3.3.5 Modified Phase 3C-1 (Western Half - Oregon Ave & Bingham Rd Intersection)																												
Oregon-LA-10-20-21.3.3.6 Modified Phase 3B-2 (Eastern Half of Oregon Ave b/w Tennyson St & Oregon Kn																												
Oregon-LA-10-20-21.3.3.7 Modified Phase 3C-2 (Western Half of Oregon Ave b/w Tennyson St & Oregon Kr																												
Oregon-LA-10-20-21.3.3.1 Phase 3A (Bridge Reconstruction of Pinehurst Branch)																												
Oregon-LA-10-20-21.3.3.1.1 Bridge Work										▼ 22-Nov-21, O																		
P3A-B-1055	Test Pile Appro. & Install Caisson (North Abutment)	12	02-Nov-21	15-Nov-21	15-Oct-21			04-Jun-21	17-Jun-21	15%	■ FMCC 2 (OA) ■ FMCC 1 (OA)																	
P3A-B-1060	North & South Abutment Footing FR & P Conc	12	15-Nov-21	22-Nov-21	17-Sep-21			17-Jun-21	25-Jun-21	50%																		
P3A-B-1070	North Abutment Stem FR & P Concrete	6	15-Nov-21	17-Nov-21	01-Oct-21			17-Jun-21	21-Jun-21	60%																		
Oregon-LA-10-20-21.3.3.1.2 Utility Work & Civil Work										▼ 02-Nov-21, O																		
P3A-SW-10	Install Electric Manholes, Conduits, and Concrete Enclosures (3A)	12	10-Feb-22	19-Feb-22	09-Jun-21			13-Sep-21	22-Sep-21	30%	■ ON																	

- Remaining Level ...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining ...

Reconstruction of Oregon Ave NW Look-Ahead Schedule (DD 10-20-21)

Oregon-LA-10-20-21

2 Week Anticipated Schedule

				Rev 0													Update 10/20/21	
ACTIVITY	ACTIVITY ID	Working hours	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	10/30	10/31		
			M	T	W	Th	F	S	Su	M	Tu	W	Th	F	S	Su		
Abutment B Pile Load Test/Drill Shafts	PH3A-B-1055	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Retaining Wall #4 Excavation/Forming	P3A-SW-1040	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Retaining Wall #3 Concrete Pour/Backfilling	P3E-1070	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Stone Masonry At Abutment A	P3A-B-1210	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
Stone Masonry at Retaining Wall #3	P3E-1070	7:00AM To 5:00PM						Make-Up Day							Make-Up Day			
											LEGEND							
											H		Holiday					
											N		No Work					